


Tree Survey Report

Client: Ivybridge Town Council
 Site: St Peter's Way



| Ref. | What 3 Words | Species | Description | Measurements | Survey Notes | Str. Condition | Phys. Condition | Target Range | Size | PoF | RoH | Inspect Period | Recommendations | Photo |
|------|-------------------------------|---|---|--|---|----------------|-----------------|---------------------------------|-------------------------------|-------------------------|--------|----------------|--|---|
| G003 | ///messaging. longer. imply | Common hawthorn x4 (<i>Crataegus monogyna</i>) Blackthorn x10 (<i>Prunus spinosa</i>) Pedunculate oak x8 (<i>Quercus robur</i>) Hazel x15 (<i>Corylus avellana</i>) Norway spruce (<i>Picea abies</i>) | Target # - dwelling - garden areas of neighbouring property | Height (m): 14 Crown Radius (m): 6 Diameter (mm): 560 Trees: 38 Life Stage: Mature Life Exp.: 20+ Years | Vitality good - groups of mature oak trees on boundary with understory of hazel and hawthorn. Typical minor defects of tress within the mature category age group. | Good | Good | Property(3) £20,000 - £2,000 | Property | PoF(5) 1/10K - 1/100K | 1/3M | 3 Years | No action required. Timescale: Management | No Photo |
| T001 | ///excavate. repay. sailors | Pedunculate oak (<i>Quercus robur</i>) | Target # - footpath Target # - road | Height (m): 12 Crown Radius (m): 5 Diameter (mm): 700 Life Stage: Mature Life Exp.: 40+ Years | Vitality good - tree historically pruned heavily leaving wounding, does not appear significant. Wounded beginning to occlude. | Good | Good | Human(3) 7/hour - 2/hour | Size(3) 250mm - 110mm dia. | PoF(6) 1/100K - 1/1M | 1/500M | 3 Years | No action required. Timescale: Management | No Photo |
| T002 | ///besotted. incurring. troll | Pedunculate oak (<i>Quercus robur</i>) | Target # - dwelling | Height (m): 6 Crown Radius (m): 3 Diameter (mm): 230 Life Stage: Young Life Exp.: <10 years | Vitality poor - significant deadwood and lack of leaf material suggesting significant strain. | Fair | Poor | Property(4) £2,000 - £200 | Property | PoF(2) 1/10 - 1/100 | 1/30K | 1 Year | Sectional dismantle and fell. Timescale: 06-Jun-2025 (1 Year) |  |